

INVESTMENT REPORT

Improvement of Loglogo Girls Secondary Borehole and Auxillary works

1. Basic Details

Start Date:	3/1/2022	Total Cost:	20,450,400.00
Duration (Yrs):	1	Funding Agreement:	EDE: SDRM (E.U - NDMA)
Overall Completion:	0%		

Description: Improvement of Loglogo Girls Secondary Borehole and Auxillary works in Marsabit County

2. Implementation Details

Geographic Coverage	Sectors	Specific Objectives	Outputs	Beneficiaries
Marsabit	Water	To increase access to water.	To provide access to water	Households: 100
	Agriculture	Support Small Scale Agriculture	Support Small Scale Agriculture	

3. Investment Output Summary: Mar 2022 - Mar 2023

Indicator	Overall Investment Output	
	Target	Achievement
Number of Agricultural products grown	10.0	5.0
Number of Boreholes dug	48.0	11.0
Number of families Supported	10.0	5.0
Number of water pans Dug	47.0	22.0